



Towerstream Verizon T1 Installation Log

3 months installation time for a Verizon T1 is complete.

- 6/16/09 Verizon T1 line ordered/contract signed.
- 7/13/09 Towerstream is informed that Verizon T-1 install is complete.
- 7/23/09 T-1 line tested not working/need cable installed. Additional 2 week wait.
- 8/27/09 Cable installed.
- 9/10/09 T-1 tested and not working
- 9/15/09 Meeting with Verizon. Problems with Verizon's install:
1. Wiring installed incorrectly
 2. Repeater needed to be installed

Wiring fixed, repeater installed.

Tested t-1 still not working. Verizon determined their multiplexer piece not working so they re-route connection to one that was working.

Tested and connection works.